

# Monthly Progress Update

February 2018

Jobs for

**1,100**

workers



Energy for

**1,000,000**

homes



# Today's Topics



Safety Update

Generation Station Construction Progress

Transmission Line Construction Progress

Questions/Closing



# Steps for Safety



- Safety Statistics (Job to Date)

	Generation Station	Transmission Line
Near Misses	9	1
First Aids	18	1
Recordables	0	0
Lost Time	0	0
Hours Worked	295,818	35,610



# Cricket Valley Energy Center Construction Progress






# Community Outreach



- Participated in 8<sup>th</sup> grade science class at Dover HS on electricity and magnetism.
- Provided a guided tour of the construction site to Members of the Town Board, Town Engineer Staff and Members of the Town Conservation Advisory Committee (CAC).
- Provided some “muscle” to the Center of Compassion when a large delivery needed to be unloaded.
- Participated in the Dutchess County Chamber of Commerce “Strikes for Scholars” bowling event that provides scholarships to eligible local students.





# Before Construction Began





# Construction Progress Today





# Upcoming Deliveries



- Material deliveries to commence at the Laydown Yard in March.
- Large oversized deliveries for the HRSG to the main site begin in April.
- Heavy Haul deliveries to the main site begin in May.



# More Subcontractors Arriving



Durr Mechanical Construction



# Jobs for 1,100



- 190 craft workers currently onsite
- 7 active 1<sup>st</sup> and 2<sup>nd</sup> tier subcontractors are onsite today.

## The Construction Supervision Team



- C.B. Strain & Sons— Poughkeepsie, NY
- E-J/Perreca Electric – Newburgh, NY
- Tectonic Engineering & Surveying – Newburgh, NY
- Dutchess County Constructors – Dover Plains, NY
- O&G Industries. – Torrington, CT
- Empire Layout – Somers, NY
- Tri-Valley Iron – Palisades, NY



# Construction Progress Transmission Upgrade



# Transmission Line Progress Update



- ✓ Continued with ROW and access road clearing
- ✓ Continued with tree clearing
- ✓ Continued Work Pad Construction
- ✓ Commenced Foundation Work
  - ✓ Constructed L60-1 Foundation
- ✓ Received Materials for Planned Outage
  - ✓ Monopole Tower
  - ✓ Conductor
  - ✓ Hardware
- ✓ Completed Geotechnical Survey



Tower Base for L60-1



# 4 Week Look Ahead – Transmission Upgrade



- ✓ Outage Activities for March
  - ✓ Construct New Tower Near Generation Station
  - ✓ Start Removal of Conductor
- ✓ Continue improvements to access roads
- ✓ Continue tree clearing
- ✓ Continue work pad construction
- ✓ Commencing gas lateral installation across the ConEd ROW



Pile Cap for New Tower



# Active Sub-Contractors – Transmission Upgrade



- TEC Survey – Beacon, New York ROW Survey and Laydown Yards
- Crux – Foundation Design
- Real Time Engineering – Structure Design
- Supreme – Tree clearing, access road improvements, and work pad construction



Conductor Staged for Outage

# Next Up

---



- More Information?
  - Scott Curry, Project Director
  - [scurry@cricketvalley.com](mailto:scurry@cricketvalley.com)